

	Array Type	System Size (kW DC)	Structural Analysis	Electrical Drawings	Interconnection Agreement	Planning Board	Soil Conservation District	Construction Permits	Tree Removal/Brush Clearing	GPR & Survey	Material Delivery & Mobilization	Construction Schedule (In Work Days)	Post Installation Commencement	Panel Delivery
Hardyston Middle School	Ground North	577.39	N/A	Completed	Approved	Meeting 11/19. Waiting for resolution	Approved	Completed	Completed	Completed	3/14/2016	5/16/2016 (Anticipated Completion Date)	3/21/2016	3/28/2016
	Ground South	293.20												
Hardyston Elementary School	Ground	186.76	N/A	Completed	Approved	Meeting 12/21	Approved	Completed	On Hold	On Hold	Delivered to the Middle School Laydown area week of 3/14/2016	27 Days from Commencement	TBD	TBD
Kittatinny High School	Roof	397.65	Completed	Completed	Revised agreement Sent to Kittatinny on 2/16	N/A	N/A	In Possession	N/A	N/A	Material In VEP Warehouse	44 Days from Commencement	N/A	TBD
Sparta Middle School	Ground	484.11	N/A	Completed	Need Signature from Local Unit	Meeting 12/16	Approved	Waiting on zoning	Minor Tree Removal	Pending Zoning & Permits	Week of 5/2/2016	35 Days from Commencement	TBD	TBD
Sussex Tech School	Ground North	248.82	Completed	Completed	Approved	Meeting 12/16	Approved	Waiting on Zoning	N/A	Pending Zoning & Permits	Week of 5/2/2016	59 Days from Commencement	TBD	TBD
	Ground South	577.61											TBD	TBD
	Roof	76.56											N/A	TBD