

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – The utility shut-down was successfully performed on 6/11/2016. As of 7/1/2016 Vanguard is still waiting on the approval for them to start generating power. Soils conservation district was out for their inspection on 6/30/2016. Once Vanguard receives the approval they will then forward all documentation over to JCP&L. The landscaper has been on site performing site restoration and planting the shrubbery around the site.

II. KITTATINNY HIGH SCHOOL

Roof Mount – Vanguard is currently installing the racking for the roof installation. The cable trays will be delivered the week of 7/9/2016 and panel installation will begin the following week.

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – Vanguard and Jingoli had a project meeting with Sparta BOE on Wednesday June 29th, 2016.

The Topics of discussion at the 6/29 meeting included:

- 3-week look ahead which included racking installation, trenching, and panel deliveries.
- Coordination items were discussed, Sparta stated that there are summer programs from July 1st, 2016 – July 31st, 2016 but should not impact the project. Vanguard will be coordinating all construction activities with the school to avoid any disruptions to the summer programs.
- Work in progress includes post installation, arm installation
- Completed work includes clearing, silt fence and temp fence.

SUSSEX SOLAR PROJECT

IV. SUSSEX VO-TECH

A. **Ground Mounts – Panel installation continues for the southern array (approx. 95% complete) by Mehl electric and has started on the northern array (approx. 20% complete). Equipment pads have been poured and is ready for the equipment to be set on the pads.**

1. **Mehl Electric had 7 electricians installing panels and working on wire management**

B. **Roof Mount – Vanguard is starting to install the safety fence for the perimeter of the roof and will begin to start installing the racking for the roof mount.**

V. Valley Road School Roof Mount

I. **Vanguard has drafted up the amendment to include the Valley Road School Roof Mount in their contract. Currently still waiting to receive the site access agreement for the Valley Road School. Jingoli has been in contact with Sunlight and the MCIA regarding getting this document complete. Agreement was provided to the BOE on 6/21 for approval at their 6/22 meeting**

- **Vanguard had a structural analysis done for the roof on June 23rd, 2016. There is a portion of the roof that will not be able to support the additional load of the solar array. This will deduct 61.48kW out of the system.**

Alternate Sites for the Hardyston Elementary School allocation:

- **Sunlight General redirected their focus for an alternate site design and put together a preliminary design for the 911 call center. Jingoli has received a preliminary quote from Vanguard to perform this work and has sent it over to the county for approval.**

SUSSEX SOLAR PROJECT

Miscellaneous Items:

Sussex County Community College Racking Repair

- Sunlight has requested an updated quote from the racking manufacturer and the new quote is significantly higher than the initial quote. Sunlight and Schletter are in discussion about the new quote.

Wheatsworth Facility Meter Relocation

- Sunlight sent over an email to the county stating that JCP&L is requesting a more formal process on getting the “lost” revenue back in place. The County has facilitated Sunlight as an authorized party to discuss with JCP&L on the County’s behalf.