



Sussex County Project Tracker

Updated : 3/7/16

	Array Type	System Size (kW DC)	Structural Analysis	Electrical Drawings	Interconnection Agreement	Planning Board	Soil Conservation District	Construction Permits	Tree Removal/Brush Clearing	GPR & Survey	Material delivery & Mobilization
Sparta High School	Roof	558.46	Completed	Completed		meeting 12/16	N/A	Removed from scope due to roof issues			
Sparta Middle School	Ground	484.11	N/A	Completed	need signature from local unit	meeting 12/16	Approved	Waiting on zoning	Minor Tree Removal	Pending Zoning, Permits	Week of 5/2
Alpine Elementary School	Roof		Completed	Project eliminated due to structural analysis							
Kittatinny High School	Roof	397.65	Completed	Completed	Revised agreement sent to Kittatinny on 2/16	N/A	N/A	In possession	N/A	N/A	Material In VEP Warehouse
Sussex Tech School	Ground North Ground South Roof	248.82 577.61 76.56	Completed	Completed	Approved	Meeting 12/16	Approved	Waiting on zoning	N/A	Pending Zoning Appr.	Week of 5/2
Hardyston Middle School	Ground North Ground South	577.39 293.20	N/A	Completed	Approved	Meeting 11/19. Waiting for resolution	Approved	Completed	Completed	Week of 3/7	3/14/2016
Hardyston Elementary School	Ground	186.76	N/A	Completed	Approved	Meeting 12/21	Approved	Completed	On hold	On hold	On Hold