

# SUSSEX SOLAR PROJECT

---

## UNBUILT SITES

### **I. HARDYSTON BOARD OF EDUCATION**

**A. Middle School Ground Mounts – Vanguard has completed 85% of the panel installation. Panel installation should be complete by the week May 20<sup>th</sup> 2016. Once the panel installation is complete the electricians will focus on the remaining wiring from the panels to the combiner boxes and from the combiner boxes to the inverters.**

**Vanguard has scheduled an electrical shut down for Saturday June 11<sup>th</sup>, 2016 to make the electrical tie in. Vanguard has experienced some minor delays due to subsurface rock conditions and PARCC Testing during the month of April. Jingoli has directed Vanguard to increase the crew sizes to help make up for some of the lost time.**

**B. Elementary School Ground Mounts (Located in Franklin Borough) – It has been brought to Jingoli’s attention on Wednesday May 11<sup>th</sup>, 2016 that the Elementary school has voted to suspend the solar project and does not want Vanguard and Sunlight to proceed with the project. Alternate site investigation for this array has begun.**

### **II. KITTATINNY HIGH SCHOOL**

**Roof Mount – The interconnection agreement has been executed from the local unit and sent over to Vanguard on May 4<sup>th</sup>, 2016. Vanguard needs to submit the interconnection to JCP&L for them to review and sign off on. The expected turnaround time JCP&L is approximately 5 weeks from receipt. As of 5-13-2016 there has been no update on the Interconnection agreement from JCP&L. A pre-construction meeting is scheduled for 6-1-2016 at the High School.**

# SUSSEX SOLAR PROJECT

---

## III. SPARTA BOARD OF EDUCATION

**Middle School Ground Mounts -- The interconnection agreement has been executed from the local unit and sent over to Vanguard on May 1<sup>st</sup>, 2016. Vanguard needs to submit the interconnection to JCP&L for them to review and sign off on. The expected turnaround time JCP&L is approximately 5 weeks from receipt. As of 5-13-2016 there has been no update on the Interconnection agreement from JCP&L. Jingoli has reached out to Sparta BOE to schedule a pre-construction meeting for the week of 5-21-2016.**

## IV. **SUSSEX VO-TECH**

**A. Ground Mounts – Post installation has been completed. Trenching work has started on the North array. And racking installation has started on the south array.**

**B. Roof Mount – Vanguard did receive permits on Wednesday April 27<sup>th</sup>, 2016. Construction on this array will not start until the school is out for summer break so as not to disrupt students and staff.**

## V. **Valley Road School Roof Mount**

**On Thursday May 12<sup>th</sup>, 2016 the Valley road school has accepted the proposal for the roof mount. Sunlight, Vanguard and Jingoli will be making efforts to formally get this project into the EPC contract. Vanguard will begin with the electrical engineering as well as any structural analysis that needs to be done.**

# SUSSEX SOLAR PROJECT

---

## Alternate Sites for the Hardyston Elementary School and Sparta High School allocations:

- Sunlight General is currently investigating the feasibility of utilizing alternate county sites. The county provided Jingoli with a list of county sites, Jingoli forwarded the list over to Sunlight and they have begun to investigate what site would work best for solar.

## Miscellaneous Items:

### Sussex County Community College Racking Repair

- The racking manufacturer had some final questions for Sunlight and Sunlight is currently addressing these questions.

### Wheatsworth Facility Meter Relocation

- Sunlight did perform the meter relocation. Now that operation is complete, Sunlight has been in contact with JCP&L and should be receiving the “lost” revenue in the near future.