

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – Vanguard has completed 100% of the panel installation. The electricians are performing quality control on the arrays to check to see if anything has been missed. The electricians have a crew roughing in the building tie-in connection. Mehl electric has a crew connecting the MC4 connectors so voltage tests can be complete on each combiner box. The string inverters for the back array are being wired up and prepped for operation.

B. Elementary School Ground Mounts (Located in Franklin Borough) – It has been brought to Jingoli’s attention on Wednesday May 11th, 2016 that the Elementary school does not want Vanguard and Sunlight to proceed with the job. Alternate site investigation for this array has begun.

II. KITTATINNY HIGH SCHOOL

Roof Mount – Vanguard has stated they have received the executed interconnection agreement from JCP&L. Vanguard is not going to start any construction until the pre-construction meeting takes place. A pre-construction meeting is scheduled for 6-1-2016 at 1PM at the High School with Kathleen Kane and facilities personnel.

SUSSEX SOLAR PROJECT

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts -- The interconnection agreement has been executed from the local unit and sent over to Vanguard on May 1st, 2016.. Vanguard stated that they have received the executed interconnection agreement from JCP&L. Sparta BOE has requested that work be performed once school gets let out for the summer. Vanguard will still proceed with utility mark out and lay post layout but construction cannot commence until summer recess.

IV. SUSSEX VO-TECH

A. Ground Mounts – Racking installation will be complete by Wednesday June 1st, 2016 Trenching and backfill is still underway. Vanguard called for a utility mark out for the trenching for the school interconnection. Utili-quest is on site 5-26-2016 for the utility mark out. Panel delivery will be complete by Tuesday May 30th, 2016.

B. Roof Mount – Vanguard did receive permits on Wednesday April 27th, 2016. Construction on this array will not start until the school is out for summer break so as not to disrupt students and staff.

V. Valley Road School Roof Mount

On Thursday May 12th, 2016 the Valley road school accepted the proposal for the roof mount. Sunlight, Vanguard and Jingoli will be making efforts to formally get this project into the EPC contract. Jingoli is currently working with Vanguard and Sussex Solar to update the EPC contract and Site Access Agreements with the school.

SUSSEX SOLAR PROJECT

Alternate Sites for the Hardyston Elementary School allocation:

- Sunlight General is currently investigating the feasibility of utilizing alternate County sites. The county provided Jingoli with a list of county sites, Jingoli forwarded the list over to Sunlight and they have begun to investigate what site would work best for solar.

Miscellaneous Items:

Sussex County Community College Racking Repair

- Due to some outstanding questions, the racking manufacturer will be out on site the week of May 28th 2016 to finalize all unanswered questions.

Wheatsworth Facility Meter Relocation

- Sunlight did perform the meter relocation. Now that operation is complete, Sunlight has been in contact with JCP&L and should be receiving the “lost” revenue in the near future.