

# SUSSEX SOLAR PROJECT

---

## UNBUILT SITES

### **I. HARDYSTON BOARD OF EDUCATION**

**A. Middle School Ground Mounts – Vanguard has received their final inspections from the building department. The project is at 98% completion and the Permission to Operate (PTO) from JCP&L has not yet been received.**

**1. A punch list inspection was conducted on July 12 in order to produce a list of items to be finished and address any concerns.**

**2. On 6/28/2016 Hardyston Township BOE Business Administrator sent an email regarding the tree removal. The site plans state for “Brush to be cleared where necessary” Vanguard did not remove the full tree line, just trees that were necessary to prevent shading on the array.**

**3. Hardyston Township BOE Business Administrator sent an email on 7/14/2016 regarding the landscaping and the fence height at Hardyston Middle School. Jim is stating that the BOE never received the revised site plans showing the 6’ high fence. The 6’ high fence was on the site plans that were approved by the land use board. Jim stated that he is going to have to consult with the BOE on this topic.**

**4. The Sussex County Soil Conservation District is requiring a bond be posted by VEP in order to assure the grass and plantings will grow. VEP has mailed the bond check to the SCCCD.**

# SUSSEX SOLAR PROJECT

---

## II. KITTATINNY HIGH SCHOOL

Roof Mount – Vanguard has begun panel installation and is slated to be complete by August 10<sup>th</sup>, 2016. It does not appear Vanguard will meet that schedule date. Jingoli is working with Vanguard to come up with a recovery schedule to minimize the delay in productivity and to assure that the panel installation is complete prior to the start of school.

## III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – Vanguard and Jingoli had a project meeting with Sparta BOE on Wednesday August 3, 2016.

The Topics of discussion at the 8/3 meeting included:

- 3-week look ahead which included installation of panels, hi-voltage trenching to the building, and installation of inverters
- Coordination items were discussed, utility shut down has been scheduled with JCP&L for Saturday, August 20<sup>th</sup>. The school personnel have been notified
- Work is on schedule to be “substantially complete” prior to the September start of school

## IV. SUSSEX VO-TECH

A. Ground Mounts Southern Array – Electricians are working on wire management and panel connections.

B. Ground Mounts North Array – Electricians are finishing up cable and performing inverter work.

C. Roof Mount –Panel installation for the roof array is complete. The electricians are pulling cable for the building tie-in.

# SUSSEX SOLAR PROJECT

---

## Sussex County – Frankford Township

- OEM Center – Vanguard has been out to site for value engineering and have shared their comments with SLG, Jingoli, and the County. Jingoli and the County are working with Vanguard to assist them in getting on the August planning board meeting
- Sussex County Library – Vanguard has been instructed to stop the design for the library due to wetlands issues at the proposed location, and focus on the OEM center

## Miscellaneous Items:

### Sussex County Community College Racking Repair

- Sunlight received revised racking repair proposals from Schletter, and they are in the process of discussing the system and the costs. Once pricing is finalized, the repairs will begin.

### Wheatsworth Facility Meter Relocation

- Sunlight has reached out to JCP&L regarding the metering issue at Wheatsworth. There has been no correspondence back from JCP&L as of 8/8/2016.