

# SUSSEX SOLAR PROJECT

---

## UNBUILT SITES

### **I. HARDYSTON BOARD OF EDUCATION**

**A. Middle School Ground Mounts – Vanguard has received their final inspections from the building department. The project is at 98% completion and the Permission to Operate (PTO) from JCP&L has not yet been received.**

**1. A technical punchlist was performed by SLG on 8/16/2016. Once the formal punchlist is received, it will be distributed to Vanguard for them to perform the items on the list.**

**2. On 6/28/2016 Hardyston Township BOE Business Administrator sent an email regarding the tree removal. The site plans state for “Brush to be cleared where necessary” Vanguard did not remove the full tree line, just trees that were necessary to prevent shading on the array.**

**3. Hardyston Township BOE Business Administrator sent an email on 7/14/2016 regarding the landscaping and the fence height at Hardyston Middle School. Jim is stating that the BOE never received the revised site plans showing the 6’ high fence. The 6’ high fence was on the site plans that were approved by the land use board. Jim stated that he is going to have to consult with the BOE on this topic.**

**4. Vanguard provided the bond to the Soils Conservation District for the conditional approval. Vanguard also received the UCC from the building department. Vanguard now needs to submit all approvals for JCP&L to issue the PTO.**

# SUSSEX SOLAR PROJECT

---

## II. KITTATINNY HIGH SCHOOL

Roof Mount – Vanguard is currently installing panels on the roof array. The scheduled date for the utility shut down and tie-in is currently 8/25/2016 at 8PM and should take approximately 8 hours to perform. VEP has committed to being substantially complete all impactful activities prior to the start of school.

## III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – Vanguard and Jingoli had a project meeting with Sparta BOE on Wednesday August 17, 2016. Utility shut down and tie-in is scheduled for 8/20/2016 at 7AM with JCP&L.

The Topics of discussion at the 8/17 meeting included:

- Panel installation is 100% complete
- Permanent fencing and landscaping is beginning the week of 8/22
- Coordination items were discussed, utility shut down has been scheduled with JCP&L for Saturday, August 20th. The school personnel have been notified and they will have an electrician on site. Jingoli will visit the site in the morning to assure coordination and progress.
- Work is on schedule to be “substantially complete” prior to the September start of school

## IV. SUSSEX VO-TECH

A. Ground Mounts Southern Array – Electricians are working on wire management and panel connections.

B. Ground Mounts North Array – Electricians are finishing up cable and performing inverter work.

C. Utility switchover is tentatively scheduled for August 27

D. Roof Mount –Panel installation for the roof array is complete. The electricians are pulling cable for the building tie-in.

# SUSSEX SOLAR PROJECT

---

## Sussex County – Frankford Township

- OEM Center – Vanguard has been out to site for value engineering and have shared their comments with SLG, Jingoli, and the County. Jingoli and the County are working with Vanguard to assist them in getting on the August planning board meeting
- Sussex County Library – Vanguard has been instructed to stop the design for the library due to wetlands issues at the proposed location, and focus on the OEM center

## Miscellaneous Items:

### Sussex County Community College Racking Repair

- Sunlight has received final pricing from Schletter and GNG Electric for the repair. The total cost for the racking material is \$21,864.65 and the cost for the labor is \$86,900.00. Work will commence when the County approves the cost proposals

### Wheatsworth Facility Meter Relocation

- Sunlight has reached out to JCP&L regarding the metering issue at Wheatsworth. There has been no correspondence back from JCP&L as of 8/19/2016.