

# SUSSEX SOLAR PROJECT

---

## UNBUILT SITES

### **I. HARDYSTON BOARD OF EDUCATION**

**A. Middle School Ground Mounts – All brush clearing has been complete. Site mobilization will take place the week of 3/7/2016 when silt fence and construction fencing will be installed. Construction will commence the week of March 14<sup>th</sup> 2016.**

**B. Elementary School Ground Mounts (Located in Franklin Borough) – The schedule for the Tree Removal and GPR (Ground Penetrating Radar) has been pushed back due to an amendment on Vanguard's contract for the addition of Hardyston Elementary School. Sunlight General is currently in the process of the amendment for Vanguard's contract. Once the amendment is complete, Vanguard will need to do a submission to the NJCEP (New Jersey Clean Energy Program) for approval.**

**General Note: Sunlight General will be removing the Sparta High School roof installation out of Vanguard's contract while they are making the amendment to the contract.**

### **II. KITTATINNY HIGH SCHOOL**

**A. Roof Mount – A revised version of the interconnection agreement has been sent to Kittatinny High School February 16<sup>th</sup>, 2016. Currently waiting to hear back from Kittatinny regarding any comments or any assistance that may be needed from either Vanguard or Jingoli. Jingoli will keep making an effort to follow up with Local Unit to try to get an answer on the status of the Interconnection Agreement. The building permit has been approved. The only item that remains outstanding is the revised interconnection agreement approval.**

**General Note: Vanguard, Sunlight & Jingoli will be stopping by Kittatinny High School 3/8/2016 to see if Kathleen Kane is available to discuss the interconnection agreement.**

# SUSSEX SOLAR PROJECT

---

## III. SPARTA BOARD OF EDUCATION

**Middle School Ground Mounts – The interconnection agreement is still in the possession of the Board of Education. Vanguard and Jingoli reached out to Barbara Decker and received a response on 3/4/2016 stating that they did receive the outstanding documents they needed and will update Vanguard and Jingoli after they discuss the documents with their attorney. The building permits are still being delayed due to additional requests from zoning I.E. updated landscape drawings. Vanguard submitted the updated zoning application 3/3/2016.**

**A. High School Roof – SPARTA HIGH SCHOOL ROOF TO BE TAKEN OUT OF VANGUARDS CONTRACT – This item will be removed from the status reports going forward.**

## IV. SUSSEX VO-TECH

**A. Ground Mounts – Interconnection agreement and Soil Conservation District has been approved. A zoning review is the only item that is causing a delay for issuance of permits and construction commencement. Once this is finalized, Vanguard will schedule the GPR (Ground Penetrating Radar) scan to take place.**

**B. Roof Mount – Same status as above. A zoning review is the only items that is causing a delay for construction commencement. Jingoli will contact the Zoning Department and Construction Department to see if we can begin installation of the Roof Mounts since they may not be affected by Zoning.**

**General Note: Vanguard submitted the revised Zoning application 3/3/2016.**

# SUSSEX SOLAR PROJECT

---

## Alternate Sites for the Sparta High School Allocation:

### Valley Road School Roof Mount

- Vanguard, Sunlight and Jingoli met with the Valley Road School in Stanhope, NJ. Gordon Gibbs (Business Administrator) was interested in the project for the school. Gordon Gibbs has requested that there be a formal presentation from Vanguard and Sunlight at the next board meeting on the details of the project. The next board meeting will take place March 16<sup>th</sup>, 2016 at the Valley Road School. Jingoli will be attending the board meeting with Vanguard and Sunlight.

### Sussex County Municipal Utilities Authority

- At the SCMUA there appears to be open land that could be utilized to fulfill the remainder of the Sparta High School Roof Mount allocation of panels. Vanguard, Jingoli and Sunlight will stop at the site March 8<sup>th</sup>, 2016 to speak to facilities personnel and confirm the feasibility of utilizing the site for the program.

# SUSSEX SOLAR PROJECT

---

## Miscellaneous Items:

### Sussex County Community College Racking Repair

- Sunlight General is working with their structural engineer as well as Schletter (racking manufacturer) to ensure the proper repair is done. As of March 7<sup>th</sup>, 2016 Sunlight has contacted Bill Grills regarding getting a price for this repair. Sunlight has stated by March 25<sup>th</sup>, 2016 they will have awarded a contractor for the work and will provide a schedule for the completion of this repair.

### Wheatsworth Facility Meter Relocation

- Sunlight General has received the breaker needed to perform this work. The electrical permits have been submitted and should be ready for pick-up within the next week. Once the permits are received as “approved”, SunCycle (Electrical Contractor for Sunlight) will start running the conduit the week of March 18<sup>th</sup> 2016. The anticipated completion is around the end of March to the first week of April. Once the permits are approved and the contractor is on site and running conduit we will have a more accurate completion date. Once the installation is complete, Sunlight will be working with JCP&L to get the proper revenue from when the installation first took place.