

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – Vanguard currently has workers on site. Construction fence and silt fence installation is complete. Vanguard plans on to begin post installation March 21st, 2016 and is anticipated on completing the post install by March 28th, 2016.

B. Elementary School Ground Mounts (Located in Franklin Borough) – The schedule for the Tree Removal and GPR (Ground Penetrating Radar) has been pushed back due to an amendment on Vanguards contract for the addition of Hardyston Elementary School. Sunlight General is currently in the process of preparing the amendment for Vanguards contract. Once the amendment is complete, Vanguard will need to do a submission to the NJCEP (New Jersey Clean Energy Program) for approval.

General Note: Sunlight General will be removing the Sparta High School roof installation out of Vanguards contract while they are making the amendment to the contract.

II. KITTATINNY HIGH SCHOOL

Roof Mount – On 3/7/2016 Kathleen Kane sent over the comments that were received from their attorney. A majority of the comments that were received from the attorney are requesting that JCP&L make an amendment to their Interconnection Agreement to reflect their concerns. As per our project meeting on March 17th, 2016, Jingoli is attempting to facilitate a meeting (sent e-mail on 3/17) with Kittatinny's attorney to discuss the areas of concern with the interconnection agreement and give them any information and clarification on their comments. If necessary, Sunlight/Vanguard has agreed to issue a rider to the IA to address the concerns.

SUSSEX SOLAR PROJECT

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – The interconnection agreement is still in the possession of the Board of Education. Vanguard and Jingoli reached out to Barbara Decker and received a response on 3/4/2016 stating that they did receive the outstanding documents they needed and will update Vanguard and Jingoli after they discuss the documents with their attorney. As of March 18th, 2016 Vanguard and Jingoli have reached out to Sparta on several occasions and have not received a response regarding the interconnection agreement. Jingoli will attempt to contact the Superintendent (Dennis Tobin) to expedite the process. As per our project meeting from March 17th, 2016 Vanguard did have communication from the zoning official and they stated that the zoning application should be back to Vanguard with comments the week of March 21st, 2016.

IV. SUSSEX VO-TECH

A. Ground Mounts – Interconnection agreement and Soil Conservation District has been approved. A zoning review is the only item that is causing a delay for issuance of permits and construction commencement. Once this is finalized, Vanguard will schedule the GPR (Ground Penetrating Radar) scan to take place. As per our project meeting from March 17th, 2016 Vanguard did have communication from the zoning official and they stated that the zoning application should be back to Vanguard with comments the week of March 21st, 2016.

B. Roof Mount – Same status as above. A zoning review is the only items that is causing a delay for construction commencement. Jingoli will contact the Zoning Department and Construction Department to see if we can begin installation of the Roof Mounts since they may not be affected by Zoning.

SUSSEX SOLAR PROJECT

Alternate Sites for the Sparta High School Allocation:

Valley Road School Roof Mount

- Vanguard and Sunlight presented to the board March 16th, 2016 to go over the solar project. The board seemed interested and stated they would have a resolution on if they will be proceeding with the project or not. Vanguard, Sunlight and Jingoli attended the board meeting on March 16th. Vanguard did receive some additional questions regarding the project and are currently following up with answers.

Sussex County Municipal Utilities Authority

- At the SCMUA, there appears to be open land that could be utilized to fulfill the remainder of the Sparta High School Roof Mount allocation of panels. The March 8th meeting was cancelled, but Vanguard, Jingoli and Sunlight will stop at the site on Monday, March 21st, 2016 to speak to Tom Varro regarding the feasibility of the installation. We will provide an additional update after that meeting.

SUSSEX SOLAR PROJECT

Miscellaneous Items:

Sussex County Community College Racking Repair

- Sunlight General is working with their structural engineer as well as Schletter (racking manufacturer) to ensure the proper repair is done. As of March 7th, 2016 Sunlight has contacted Bill Grills regarding getting a price for this repair. Sunlight has stated by March 25th, 2016 they will have awarded a contractor for the work and will provide a schedule for the completion of this repair.

Wheatsworth Facility Meter Relocation

- Sunlight has completed the conduit installation and is ready to start pulling wire for the meter installation. The installation of the new meter is anticipated to take place Saturday March 26th, 2016. Jingoli is coordinating this installation with Joe Biuso and he stated that he will have an electrician on site as well just to make sure everything is back up and running once the shutdown is complete.