

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – Vanguard completed the post installation 3/30/2016. Trenching work continues along with racking installation. Vanguard has pushed back installing the panels due to the small amount that were received (22 Pallets). A payment needs to be made to the CDS warehouse for the release of the Mastec 290 & 295 Panels. Jingoli has requested information on the payments to the warehouse but no information has been received. We are attempting to get the information straight from the CDS warehouse. The panels are needed ASAP in order to move the panel installation forward. Jingoli is requesting the County’s assistance in obtaining the CDS Warehouse information.

B. Elementary School Ground Mounts (Located in Franklin Borough) – The schedule for the Tree Removal and GPR (Ground Penetrating Radar) has been pushed back due to an amendment on Vanguard’s contract for the addition of Hardyston Elementary School. Jingoli gave the direction to Vanguard to draft up the contract amendment so the project can keep moving forward. The amendment modification is in progress.

II. KITTATINNY HIGH SCHOOL

Roof Mount – Vanguard, Sunlight and Jingoli met with the attorney for Kittatinny on Tuesday March 29th, 2016 to go over the concerns with the Interconnection Agreements. Sunlight did provide to Daggett and Kraemer the existing Interconnection Agreement and Power Purchase Agreement that is already in effect. This existing IA has the same verbiage that the new document has. Sunlight is going to give the attorney a couple of days to review the existing agreements in hopes that the review will cover all the concerns.

SUSSEX SOLAR PROJECT

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – Vanguard received note that the Interconnection Agreement amendments will not be discussed until April 11th, 2016 at the Sparta Committee meeting. If it is amendable, Sparta will then present the option to the full board on April 25th, 2016 authorizing the execution of the Interconnection Agreement. Jingoli is going to reach out to Sparta to see if it would be beneficial if the team attends the committee meeting and/or the board meeting to answer any questions. Vanguard did receive the comments from the zoning official on 3/21/2016. Zoning is requesting that additional landscaping is to be added as well as the trees that are being used to block the view of the solar array. Vanguard provided a price for the additional landscaping that zoning is requesting, the total came to \$17,305.00.

Material is scheduled to be shipped on May 2 to the site. If the permits are not in hand yet, Jingoli has offered to store the material at our shop rather than push back the delivery date. Material storage by Jingoli will be at no cost to the project.

IV. SUSSEX VO-TECH

A. Ground Mounts – Interconnection agreement and Soil Conservation District has been approved. The zoning review has been complete with no comments. The construction permits are currently in review with the building department. Jingoli spoke to the Building Department this week and they stated the plans are still in review and the permits should be issued shortly. GPR Scan and layout has been scheduled to begin on April 14. Jingoli will be contacting the school personnel to schedule a pre-construction meeting.

B. Roof Mount – Construction permits are currently in review with the building department. The review of these permits should be complete within the next week. Vanguard does not foresee any delays in getting these permits.

SUSSEX SOLAR PROJECT

Alternate Sites for the Sparta High School Allocation:

Valley Road School Roof Mount

- Vanguard, Jingoli, and Sunlight presented to the Board March 16th, 2016 to go over the solar project. The Board seemed interested and stated they would have a resolution on if they will be proceeding with the project or not. Vanguard did receive some additional questions regarding the project and has provided answers. As of 4/1/2016, no update has been provided from the school.

Sussex County Municipal Utilities Authority

- This project was scheduled be discussed on April 6th, 2016 at the Board of Commissioners meeting. The team is reaching out to Tom Varro to obtain an status on the meeting.

SUSSEX SOLAR PROJECT

Miscellaneous Items:

Sussex County Community College Racking Repair

- Sunlight did present Jingoli with a quote for the material and labor associated with the repair. Jingoli believes the quote is too high and requested that Sunlight reach out to another contractor for a lower number. Jingoli has reached out to a contractor that they have used in the past on solar installations and has requested a price for this repair. Jingoli will be taking the contractor up to the site the week of 4/11/2016 for him to get a better look at what the repair actually entails.

Wheatsworth Facility Meter Relocation

- Sunlight did perform the meter relocation successfully on Saturday March 26th, 2016. Sunlight now needs to install new breaker before they can get their inspection. The installation is to take place over the weekend. Once the installation is complete Sunlight will get the inspection and the PV System will be turned back on. Sunlight is currently working with JCP&L to receive all the revenue that was generated since the system was installed.