

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – Vanguard completed the post installation 3/30/2016. Trenching work continues along with racking installation. Panel delivery began on 4/13/2016. Vanguard has been receiving 1 truck per day of panels. By Monday 4/18/2016 all the panels for the middle school will be on site.

B. Elementary School Ground Mounts (Located in Franklin Borough) – The schedule for the Tree Removal and GPR (Ground Penetrating Radar) has been pushed back due to an amendment on Vanguard's contract for the addition of Hardyston Elementary School. Vanguard drafted up the contract amendment and it has been sent over Sunlight on 4/13/2016 for approval and execution. Once this is executed on Sunlight's end, it will get sent back to Vanguard for the NJCEP submission.

II. KITTATINNY HIGH SCHOOL

Roof Mount – Vanguard, Sunlight and Jingoli met with the attorney for Kittatinny on Tuesday March 29th, 2016 to go over the concerns with the Interconnection Agreements. Sunlight did provide to Daggett and Kraemer the existing Interconnection Agreement and Power Purchase Agreement that is already in effect. This existing IA has the same verbiage that the new document has. Sunlight is going to give the attorney a couple of days to review the existing agreements in hopes that the review will cover all the concerns.

SUSSEX SOLAR PROJECT

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – Vanguard received note that the Interconnection Agreement amendments will not be discussed until April 11th, 2016 at the Sparta Committee meeting. If it is amendable, Sparta will then present the option to the full board on April 25th, 2016 authorizing the execution of the Interconnection Agreement. Jingoli is going to reach out to Sparta to see if it would be beneficial if the team attends the committee meeting and/or the board meeting to answer any questions. Vanguard did receive the comments from the zoning official on 3/21/2016. Zoning is requesting that additional landscaping is to be added as well as the trees that are being used to block the view of the solar array. Vanguard provided a price for the additional landscaping that zoning is requesting, the total came to \$17,305.00.

Material is scheduled to be shipped on May 2 to the site. If the permits are not in hand yet, Jingoli has offered to store the material at our shop rather than push back the delivery date. Material storage by Jingoli will be at no cost to the project.

IV. SUSSEX VO-TECH

A. Ground Mounts – Interconnection agreement and Soil Conservation District has been approved. The zoning review has been complete with no comments. The construction permits are currently in review with the building department. Vanguard needs to update the cover sheet for the permits. This will be complete Monday 4/18/2016. GPR Scan and layout has been scheduled to begin on April 14. Jingoli has reached out to Gus and Matthew Geary to set up a pre-construction meeting. The pre-construction meeting is currently set for 4/19 @ 1:00pm.

B. Roof Mount – Construction permits are currently in review with the building department. The review of these permits should be complete within the next week. Vanguard does not foresee any delays in getting these permits.

SUSSEX SOLAR PROJECT

Alternate Sites for the Sparta High School Allocation:

Valley Road School Roof Mount

- Vanguard, Jingoli, and Sunlight presented to the Board March 16th, 2016 to go over the solar project. The Board seemed interested and stated they would have a resolution on if they will be proceeding with the project or not. Vanguard did receive some additional questions regarding the project and has provided answers. As of 4/15/2016, no update has been provided from the school. The team will reach out to Gordon Gibbs for an update.

Sussex County Municipal Utilities Authority

- This project was discussed with the SCMUA board and they have denied the project. Sunlight is going to continue searching for a replacement site for the Sparta High School Roof array.

SUSSEX SOLAR PROJECT

Miscellaneous Items:

Sussex County Community College Racking Repair

- Sunlight did present Jingoli with a quote for the material and labor associated with the repair. Jingoli met with an electrical contractor that they have used in the past on 4-12-2016 to get a quote for the racking repair. Jingoli did present the quote to Sunlight for approval on 4-14-2016.

Wheatsworth Facility Meter Relocation

- Sunlight did perform the meter relocation successfully on Saturday March 26th, 2016. Sunlight did receive final electrical inspection April 8th, 2016 and the system is currently generating. This meter relocation has been complete. Sunlight still needs to work with JCP&L to receive the revenue from when the system was installed.