

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – Vanguard has received their final inspections from the building department. The project is at 98% completion and the Permission to Operate (PTO) from JCP&L has not yet been received.

1. A technical punchlist was performed by SLG on 8/16/2016. Once the formal punchlist is received, it will be distributed to Vanguard for them to perform the items on the list.

2. On 6/28/2016 Hardyston Township BOE Business Administrator sent an email regarding the tree removal. The site plans state for “Brush to be cleared where necessary” Vanguard did not remove the full tree line, just trees that were necessary to prevent shading on the array.

3. Hardyston Township BOE Business Administrator sent an email on 7/14/2016 regarding the landscaping and the fence height at Hardyston Middle School. The BA is stating that the BOE never received the revised site plans showing the 6’ high fence. The 6’ high fence was on the site plans that were approved by the land use board. The BA stated that he is going to have to consult with the BOE on this topic.

4. Vanguard provided the bond to the Soils Conservation District for the conditional approval. Vanguard also received the UCC from the building department. Vanguard has submitted the final PTO paperwork to Hardyston for signature in order to submit to JCP&L. The sign off from Hardyston is still pending.

SUSSEX SOLAR PROJECT

II. KITTATINNY HIGH SCHOOL

Roof Mount – Panel installation is complete. Vanguard is currently finalizing the wire pulls between the disconnect and the inverters, as well as finalizing all terminations. Final inspection will take place the end of this week and early next week. Once final inspections are complete, the safety rails will be removed and the PTO paperwork prepared for District sign-off.

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – A project meeting with Sparta BOE on Wednesday September 12, 2016. Utility shut down and tie-in is complete

Completed items include:

- Permanent fencing – (Temporary Fencing has been removed)
- Panel installation and all wiring
- All code inspections have been received

The landscaping, planting, topsoil, and seeding is being done this week. Once complete, Soils Conservation inspections will begin and final UCC will be applied for.

IV. SUSSEX VO-TECH

- A. Ground Mounts Southern Array – All panel and wiring work is complete.
- B. Ground Mounts North Array – All panel and wiring work is complete.
- C. Roof Mount – All panel and wiring work is complete.
- D. System Update –Data monitoring is in progress and should be completed this week. The JCP&L Electrical switchover is scheduled for October 8.

SUSSEX SOLAR PROJECT

Sussex County – Frankford Township

- OEM Center – Due to several reasons, the OEM Center has been proposed for removed from the project. The County will be receiving a Credit Change Order for the remaining work from the remaining sites.

Miscellaneous Items:

Sussex County Community College Racking Repair

- Sunlight has received final pricing from Schletter and GNG Electric for the repair. The total cost for the racking material is \$21,864.65 and the cost for the labor is \$86,900.00. The County has approved the cost proposals and the contractors were provided a Notice to Proceed from Sunlight General on 9/9/16 for the repairs to the racking system.

Wheatsworth Facility Meter Relocation

- Sunlight has reached out to JCP&L regarding the metering issue at Wheatsworth. There has been no correspondence back from JCP&L as of 9/12/2016.