

SUSSEX SOLAR PROJECT

UNBUILT SITES

I. HARDYSTON BOARD OF EDUCATION

A. Middle School Ground Mounts – Vanguard has received their final inspections from the building department. The project is at 98% completion and the Permission to Operate (PTO) from JCP&L has not yet been received.

- 1. All signed PTO paperwork was received from Hardyston BOE on 11/7. PTO was submitted by Vanguard to JCP&L on 11/7.**
- 2. Punchlist work has begun and is ongoing.**

II. KITTATINNY HIGH SCHOOL

Roof Mount – Panel installation, wiring, and conduits are complete. All final inspections are complete.

- The final PTO paperwork was submitted to the utility on 10/25**
- Punchlist inspection was performed and is in progress**

III. SPARTA BOARD OF EDUCATION

Middle School Ground Mounts – All work is complete

- PTO paperwork was received from Sparta and the PTO was submitted to the utility on 10/28**
- Punchlist inspection was completed and the punchlist work is in progress**

SUSSEX SOLAR PROJECT

IV. SUSSEX VO-TECH

All work for roof and ground mounts is complete. Final inspections were performed last week and VEP is addressing some final items. All PTO paperwork has been received and VEP is anticipating filing the PTO with JCP&L on 11/9.

- Punchlist inspection has been performed and final work is in progress

Miscellaneous Items:

Sussex County Community College Racking Repair

- Sunlight has received payment for the racking material
- The racking repairs are scheduled to begin on or before the first week of December. The work will take approximately 2 weeks to complete.

Wheatsworth Facility Meter Relocation

- Sunlight has recent correspondence with JCP&L regarding the metering and credit issue at Wheatsworth. SLG is continuing to work towards resolving the metering issue.