

DEPARTMENT OF ENGINEERING AND PLANNING

Division of Engineering One Spring Street Newton, New Jersey 07860 973-579-0430

2014 Sussex County Micro Surfacing Program Distributed: Sept. 25, 2014 PROJECT COMPLETION NOTICE

Project:

The County of Sussex has a Value Engineered Pavement Management System which is intended to maximize the service life of its asphalt paved road system. "Micro Surfacing" is one technique consisting of a tough, durable, skid resistant thin asphaltic overlay.

The 2014 Sussex County Micro Surfacing Project had three (3) objectives:

- Restoration & Repairs: Under warranty, the 2013 Micro Surfacing Contractor repaired some unexpected deficient areas from last year's Micro Surfacing Program.
- 2. Re-application & Enhancement: In conjunction with warranty repairs, the contractor provided an additional layer of Micro Surfacing over roadway areas treated in 2013 to provide a more robust surface to cost-effectively extend the useful life of the micro surfacing treatment.
- 3. New Application: Provided a first-time treatment of relatively new, yet aging County asphalt paved roadways to maintain an effective skid-resistance wearing surface at relatively minimal cost.

Contract & Funding:

Contractor: Asphalt Paving Systems

➤ 100% Sussex County Capital Funds

Miles of Road in 2014 Program: 17

Project Budget: \$650,000.00

Contact Information:

For more information about this project please contact Elizabeth Awad, Assistant Engineer at the Sussex County Division of Engineering: 973-579-0430 or emails can be sent to dpw@sussex.nj.us



Work Schedule:

Long Line Removal:

- ✓ Aug 11-20: CR 626 Halsey Rd Complete
- ✓ Aug 14: CR 521 Stillwater Rd Complete
- ✓ Aug 15-18: CR 565 Glenwood Rd Complete
- ✓ Aug 18: CR 565 Lewisburg Creamery Rd Complete
- ✓ Aug 19-21: CR 629 Wykertown Rd Complete
- ✓ Aug 20-21: CR 628 Branchville Lewisburg Rd -Complete

Micro Surfacing:

- ✓ Aug 15-16: CR 626 Halsey Rd Complete
- ✓ Aug 18-19: CR 521 Stillwater Rd Complete
- ✓ Aug 20-22 & Sep 2-4: CR 565 Glenwood Rd Complete
- ✓ Sep 4: CR 565 Lewisburg Creamery Rd Complete
- ✓ Sep 5-8: CR 629 Wykertown Rd Complete
- ✓ Sep 9: CR 628 Branchville Lewisburg Rd Complete

Striping & Pavement Markings:

- ✓ Aug 25: CR 626 Halsey Rd Complete
- ✓ Aug 25-Sep 2: Stillwater Rd Complete
- ✓ Sep 8-15: CR 565 Glenwood Rd Complete
- ✓ Sep 8: CR 565 Lewisburg Creamery Rd Complete
- ✓ Sep 15-17: CR 629 Wykertown Rd and CR 628 Branchville Lewisburg Rd Complete

All work for substantial completion of the project has been achieved. Only final punch list items remain.

DEPARTMENT OF ENGINEERING AND PLANNING

Division of Engineering One Spring Street Newton, New Jersey 07860 973-579-0430

2014 Sussex County Micro Surfacing Program Distributed: Sept. 25, 2014 **Project Location Map:**

