



DEPARTMENT OF ENGINEERING AND PLANNING
 Division of Engineering
 One Spring Street
 Newton, New Jersey 07860
 973-579-0430
dpw@sussex.nj.us
 John C. Risko, P.E., P.L.S., P.P.
 Division Director/Assistant County Engineer

Project Completion Notice – V-05 Culvert Repairs **Distributed: August 8, 2014**

Project:

V-05 Culvert Repairs

CR 517 (Rudetown Road), Vernon Township

Construction Forces:

- Sussex County Office of Bridge & Traffic Safety
- Sussex County Division of Public Works

Schedule:

- Start Date: July 7, 2014
- **Completion Date: August 8, 2014**

Traffic Control:

- As of 3:00 PM on Friday, August 8th all roadway closure devices have been removed and CR 517 (Rudetown Road) has been fully opened to traffic.

Construction Activities:

- ✓ Preliminary Tree Clearing - *Complete*
- ✓ Install / Implement road closure and detour – *Complete*
- ✓ Mill Existing Asphalt Roadway - *Complete*
- ✓ Install Stream Protection and Sediment Control Measures – *Complete*
- ✓ Remove Failing Downstream Crib Wall - *Complete*
- ✓ Replace Failed Portion of Corrugated Metal Pipe - *Complete*
- ✓ Install New Downstream Headwall - *Complete*
- ✓ Stabilize Upstream Roadway Embankment with Redi-Rock Retaining Wall – *Complete*
- ✓ Install New Guide Rail – *Complete*
- ✓ Regrade Roadway and Shoulders – *Complete*
- ✓ Repave Asphalt Roadway – *Complete*
- ✓ Install Traffic Striping – *Complete*
- ✓ Open Roadway to Traffic – *Complete*
- Detour Sign Removal – *In Progress*
- Minor Punch List Items – *In Progress*

Contact Information:

For more information about this project please feel free to contact Matt Sinke, Principal Engineer, of the Sussex County Division of Engineering at 973-579-0430 or dpw@sussex.nj.us



V-05 Culvert: County Forces Installing Redi-Rock Block for Upstream Roadway Retaining Wall



V-05 Culvert: County Forces Installing Asphalt Base Course Paving



CR-517: Guide Rail, Paving and Striping Installed and Roadway Reopened to Through Traffic