



DEPARTMENT OF ENGINEERING AND PLANNING
Division of Engineering
One Spring Street
Newton, New Jersey 07860
973-579-0430
dpw@sussex.nj.us
John C. Risko, P.E., P.L.S., P.P.
Division Director/Assistant County Engineer

Bridge V-39 (Owens Station Road)

Distributed: January 23, 2015

Project:

Rehabilitation of Sussex County Bridge V-39 (Bassetts Bridge)

Carrying CR 642 (Owens Station Road) over Wallkill River,
Vernon & Wantage Townships, Sussex County, New
Jersey

Designer: Pickering, Corts & Summerson, Inc.
Newtown, PA

Contractor: Awarded to Sparwick Contracting, Inc., of
Lafayette, NJ for \$1,087,466.00

Updated Construction Schedule:

Bid Award: August 13, 2014

Construction Start Date: August 21, 2014

Construction Completion Date: **January 23, 2015**

Construction Funding:

2012 NJDOT Local Bridges Future Needs Grant

2014 County Capital

Construction Activities:

- ✓ Install temporary shielding and soil erosion & sediment control measures – **Completed**
- ✓ Remove asphalt wearing surface and hydro-scarify concrete bridge deck – **Completed**
- ✓ Remove concrete bridge sidewalk, brush curb and bridge rail – **Completed**
- ✓ Reconstruct subsurface abutment drainage system – **Completed**
- ✓ Construct new reinforced concrete bridge deck – **Completed**
- ✓ Reconstruct drainage inlets – **Completed**
- ✓ Construct reinforced concrete bridge parapets – **Completed**
- ✓ Perform concrete repairs to bridge pier, bearing seats and abutments – **Completed**
- Pave and Stripe Bridge Roadway Approaches – **Temporary Installation Completed**
- ✓ Install Guide Rail – **Completed**
- ✓ Saw cut groove reinforced concrete bridge deck – **Completed**
- ✓ Topsoil, Seed, Stabilization Matting – **Completed**
- Landscaping - To Be Performed Spring 2015



Installation of Guide Rail Posts 15 10 12



Completed Bridge Deck & Parapets 015